


		Owner : 		Job: ...													
		Project: Demolition of two Chimneys and Tank 1,2 & 6 at Marsa Power Station		Rif.: Vs. Tender No: GN/MPS/DO/2173/2014										0			
														Rev.	Date		Approved
ITEMS	Activities Description	Month	1	2	3	4	5	6									
ENGINEERING PHASE	SCHEDULED MEETINGS		◆		◆		◆		◆		◆		◆		◆		
	PROCEDURES, STATMENTS, LICENSE DOCUMENTATION	Real															
		Scheduled															
	PLANT SURVEY, PIPES MARKING, WALL MARKING	Real															
		Scheduled															
	YARD DESIGN CONSOLIDATION	Real															
		Scheduled															
	LIFTING, HANDLING AND TRANSFER PLANS	Real															
		Scheduled															
	YARD INSTALLATION	Real															
		Scheduled															
TANK 6	PIPING ISOLATION DISCONNECTING	Real															
		Scheduled															
	TANK 6 AND PIPES CLEANING	Real															
		Scheduled															
	TANK 6 AND PIPES INSPECTION AND CHECK CLEANING	Real															
		Scheduled															
	PIPING DISMANTLING	Real															
		Scheduled															
	TANK DISMANTLING	Real															
		Scheduled															
	SITE CLEANING	Real															
		Scheduled															
TANK 1 & 2	PIPING ISOLATION, DISCONNECTING	Real															◆
		Scheduled															
	TANK 1, MIXED PACKAGE AND PIPES CLEANING	Real															
		Scheduled															
	TANK 1 & 2 INSPECTION AND CHECK CLEANING	Real															
		Scheduled															
	TANK 1 & 2 DISMANTLING	Real															
		Scheduled															
	MIXING PACKAGE DISMANTLING	Real															
		Scheduled															
	SITE CLEANING	Real															
		Scheduled															
CHIMNEY 1	INSPECTION AND ISOLATION STACK DUCT	Real															
		Scheduled															
	SCAFFOLDING ERECTION	Real															
		Scheduled															
	OUTER SHELL TESTING AND CUT LINE MARKING	Real															
		Scheduled															
	CONCRETE SHELL CUTTING AND REMOVING	Real															
		Scheduled															
	GLASS WOOL AND BRICK REMOVAL	Real															
		Scheduled															
	STEEL PIPE CUTTING AND REMOVAL	Real															
		Scheduled															
	COOLING TOWER REMOVAL	Real															
		Scheduled															
CHIMNEY 3 & TANK 500 cm	SCAFFOLDING REMOVAL	Real															
		Scheduled															
	SITE CLEANING AND DEMOBILISATION	Real															
		Scheduled															
	INSPECTION AND ISOLATION STACK DUCT	Real															
		Scheduled															
	INTERNAL SURFACE CLEANING	Real															
		Scheduled															
	DEMOLITION AND DEBRIS REMOVAL	Real															
		Scheduled															
	PIPING ISOLATION, DISCONNECTING AND REMOVAL	Real															
		Scheduled															
	TANK INSPECTION	Real															
		Scheduled															
FINAL CHECK	TANK DEMOLITION	Real															DA DEFINIRSI
		Scheduled															
	SITE CLEANING AND DEMOBILISATION	Real															
		Scheduled															