

**Project : ARMADA LNG MEDITERRANA**  
Surface Preparation and Painting Report

Project : ARMADA LNG MEDITERRANA										Report No:										Reference/Attachment									
Surface Preparation and Painting Report										ALM/SSIBP-001										SL No:ALMSSIBPHULL-01, 02, 03, 04, 05, 06, 07, 08, 09, 10, 11, 12,13, 14, 15, 16, 17, 18, 19, 20, 21A, 21B									
Type Surface Preparation:-										12-Apr-16										Dwg.:									
Full Grit Blasting SA 2.5										1 of 1										NA									
Coat:										3 <sup>rd</sup> COAT										4 <sup>th</sup> COAT									
Product:										Sigma Prime 700 Yellow Green										Sigma Dur 550H Black									
Batch Number										Batch Number										Batch Number									
Part A:										Part A:										Part A:									
Part B:										Part B:										Part B:									
Thinner:										Thinner:										Thinner:									
DFT (µ)										DFT (µ)										DFT (µ)									
WFT (µ)										WFT (µ)										WFT (µ)									
Date										Date										Date									
Chloride (µg/cm²)										Chloride (µg/cm²)										Chloride (µg/cm²)									
Date										Date										Date									
Full Grit Blasting SA 2.5										Full Grit Blasting SA 2.5										Full Grit Blasting SA 2.5									
1.8										1.8										1.8									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-16									
YES										YES										YES									
External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.										External Hull (P/S) Flat Bottom Area.									
External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.										External Hull (P/S) Flat Bottom Old Block Area.									
2										2										2									
External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.										External Hull (P/S) Vertical Bottom Area.									
3										3										3									
External Hull (P/S) Top Side.										External Hull (P/S) Top Side.										External Hull (P/S) Top Side.									
1.2										1.2										1.2									
14-Mar-16										14-Mar-16										14-Mar-1									

Name: Mr. J.K. Chaturra Sri Buddika		Name: Mr. Mohd Zulhimi		Name: Mr. Suresh Kumar	
Signature: (Signature)		Signature: (Signature)		Signature: (Signature)	
Date: 14-Mar-16		Date: 8-Apr-16		Date: 8-Apr-16	

**KEPPEL SHIPYARD LIMITED**  
(A member of the Keppel Group)  
Benoi Yard

**J.K.C.S. BUDDIKA**  
Sr. Foreman  
(Shipwright)

**BUMI ARMADA BERHAD**  
MAKINSAH

**BUMI ARMADA**

**Testex PRESS-O-FILM™ HT X-Coarse**  
1.5 to 4.5 mil  
38 to 115 µm  
XC  
Made in USA

20 0.8 1.5 2.5 4.5 mil

**Testex PRESS-O-FILM™ HT X-Coarse**  
1.5 to 4.5 mil  
38 to 115 µm  
XC  
Made in USA

20 0.8 1.5 2.5 4.5 mil

**Testex PRESS-O-FILM™ HT X-Coarse**  
1.5 to 4.5 mil  
38 to 115 µm  
XC  
Made in USA

20 0.8 1.5 2.5 4.5 mil

**Testex PRESS-O-FILM™ HT X-Coarse**  
1.5 to 4.5 mil  
38 to 115 µm  
XC  
Made in USA

20 0.8 1.5 2.5 4.5 mil

**Testex PRESS-O-FILM™ HT X-Coarse**  
1.5 to 4.5 mil  
38 to 115 µm  
XC  
Made in USA

20 0.8 1.5 2.5 4.5 mil



## BUMIARMADA

### Test For Assessment Of Surface Cleanliness - ISO 8502-3

SERIAL NO : ALM/SS/BP/HULL- 02

DATE OF TEST : 19-Mar-16

LOCATION : HULL SHIP SIDE (P/S)

TIME OF TEST : 1100 Hrs

DUST TESTING



PASSED



REJECTED

Dust Quantity Rating ( Mean ) :

02


Adhesive Tape Used :

3M Dust Test Adhesive Tape

Test 1

Test 2

Dust Quantity Rating Quantité de poussière - Staubmengeneinschätzung



Class	Description of dust particles
0	Particles not visible under 10x magnification
1	Particles visible under 10x magnification but not with normal or corrected vision (usually particles less than 50um in diameter).
2	Particles just visible with normal or corrected vision (usually particles between 50um and 100um in diameter).
3	Particles clearly visible with normal or corrected vision (particles up to 0.5mm in diameter).
4	Particles between 0.5mm and 2.5mm in diameter.
5	Particles larger than 2.5mm in diameter.

Source ISO 8502-3

### WITNESSED AND ACCEPTED BY :

KSL's Representative	PPG Representative	Bumiarmada Representative
Mr. J.K Chatura Sri Buddika (A member of the Keppel Group) Benoi Yard J.K.C.S. BUDDIKA Snr Foreman (Shipwright)	Mr. Mohd Zulhilmi  PPG Performance Coatings (M) Sdn Bhd (886016-X)	Mr. Suresh Kumar  BUMI ARMADA BERHAD MALAYSIA FSU 08/06
Date: 19/03/16	Date: 19/03/16	Date: 19/03/16





## BUMIARMADA

### Test For Assessment Of Surface Cleanliness - ISO 8502-3

SERIAL NO : ALM/SS/BP/HULL- 04

DATE OF TEST : 21-Mar-16

LOCATION : HULL SHIP SIDE (P/S)

TIME OF TEST : 1400 Hrs

DUST TESTING



PASSED




REJECTED

Dust Quantity Rating (Mean) :


02

Adhesive Tape Used :

3M Dust Test Adhesive Tape




Test 1



Test 2

Dust Quantity Rating Quantité de poussière - Staubmengeneinschätzung



Class	Description of dust particles
0	Particles not visible under 10x magnification
1	Particles visible under 10x magnification but not with normal or corrected vision (usually particles less than 50um in diameter).
2	Particles just visible with normal or corrected vision (usually particles between 50um and 100um in diameter).
3	Particles clearly visible with normal or corrected vision (particles up to 0.5mm in diameter).
4	Particles between 0.5mm and 2.5mm in diameter.
5	Particles larger than 2.5mm in diameter.

Source ISO 8502-3

### WITNESSED AND ACCEPTED BY :

KSL's Representative	PPG Representative	Bumiarmada Representative
Mr. J.K Chatura Sri Buddika	Mr. Mohd Zulhilmi	Mr. Suresh Kumar
 KEPPEL SHIPYARD LIMITED (A member of the Keppel Group) Beroli Yard J.K.C.S. BUDDIKA Snr Foreman (Shipwright)	 PPG Performance Coatings (M) Sdn Bhd (566016-K)	 BUMI ARMADA BERHAD MALTA ESU QV02
Date: 21/03/16	Date: 21/03/16	Date: 21/03/16



## BUMIARMADA

### Test For Assessment Of Surface Cleanliness - ISO 8502-3

SERIAL NO : ALM/SS/BP/HULL- 05

DATE OF TEST : 22-Mar-16

LOCATION : HULL SHIP SIDE (P/S)

TIME OF TEST : 1500 Hrs

DUST TESTING



PASSED




REJECTED

Dust Quantity Rating ( Mean ) :


02

Adhesive Tape Used :

3M Dust Test Adhesive Tape




Test 1



Test 2

Dust Quantity Rating Quantité de poussière - Staubmengeneinschätzung



Class	Description of dust particles
0	Particles not visible under 10x magnification
1	Particles visible under 10x magnification but not with normal or corrected vision (usually particles less than 50um in diameter).
2	Particles just visible with normal or corrected vision (usually particles between 50um and 100um in diameter).
3	Particles clearly visible with normal or corrected vision (particles up to 0.5mm in diameter).
4	Particles between 0.5mm and 2.5mm in diameter.
5	Particles larger than 2.5mm in diameter.

Source ISO 8502-3

### WITNESSED AND ACCEPTED BY :

KSL's Representative	PPG Representative	Bumiarmada Representative
Mr. J.K Chatura Sri Buddika <i>(A member of the Keppel Group)</i> Benoi Yard J.K.C.S. BUDDIKA Snr Foreman (Shipwright)	Mr. Mohd Zulhilmi  	Mr. Suresh Kumar  
Date: 22/03/2016	Date: 22/03/2016	Date: 22/03/16





## BUMIARMADA

### Test For Assessment Of Surface Cleanliness - ISO 8502-3

SERIAL NO : ALM/SS/BP/HULL- 06

DATE OF TEST : 23-Mar-16

LOCATION : HULL SHIP SIDE (P/S)

TIME OF TEST : 1400 Hrs

DUST TESTING



PASSED




REJECTED

Dust Quantity Rating ( Mean ) :


02

Adhesive Tape Used :

3M Dust Test Adhesive Tape




Test 1



Test 2

Dust Quantity Rating Quantité de poussière - Staubmengeneinschätzung



Class	Description of dust particles
0	Particles not visible under 10x magnification
1	Particles visible under 10x magnification but not with normal or corrected vision (usually particles less than 50um in diameter).
2	Particles just visible with normal or corrected vision (usually particles between 50um and 100um in diameter).
3	Particles clearly visible with normal or corrected vision (particles up to 0.5mm in diameter).
4	Particles between 0.5mm and 2.5mm in diameter.
5	Particles larger than 2.5mm in diameter.

Source ISO 8502-3

### WITNESSED AND ACCEPTED BY :

KSL's Representative	PPG Representative	Bumiarmada Representative
Mr. J.K Chatura Sri Buddika KEPPEL SHIPYARD LIMITED (A member of the Keppel Group) Benoi Yard J.K.C.S. BUDDIKA Snr Foreman (Shipwright)	Mr. Mohd Zulhilmi PPG Performance Coatings (M) Sdn Bhd (58406-X) Date: 23/03/2016	Mr. Suresh Kumar BUMIARMADA BERHAD MALTA FSU Date: 23/03/16

SERIAL NO : ALM/SS/BP/HULL- 08

DATE OF TEST : 25-Mar-16

LOCATION : HULL SHIP SIDE (P/S)

TIME OF TEST : 1400 Hrs

DUST TESTING



PASSED




REJECTED

Dust Quantity Rating ( Mean ) :


02

Adhesive Tape Used :

3M Dust Test Adhesive Tape




Test 1



Test 2

Dust Quantity Rating Quantité de poussière - Staubmengeneinschätzung



Class	Description of dust particles
0	Particles not visible under 10x magnification
1	Particles visible under 10x magnification but not with normal or corrected vision (usually particles less than 50um in diameter).
2	Particles just visible with normal or corrected vision (usually particles between 50um and 100um in diameter).
3	Particles clearly visible with normal or corrected vision (particles up to 0.5mm in diameter).
4	Particles between 0.5mm and 2.5mm in diameter.
5	Particles larger than 2.5mm in diameter.

Source ISO 8502-3

WITNESSED AND ACCEPTED BY :

KSL's Representative	PPG Representative	Bumiarmada Representative
Mr. J.K Chatura Sri Buddika	Mr. Mohd Zulhilmi	Mr. Suresh Kumar
  J.K.C.S. BUDDIKA Snr Foreman (Shipwright)	 	 
Date: 25/03/2016	Date: 25/03/2016	Date: 25/03/16



### Test For Assessment Of Surface Cleanliness - ISO 8502-3

SERIAL NO : ALM/SS/BP/HULL- 09

DATE OF TEST : 26-Mar-16

LOCATION : HULL SHIP SIDE (P/S)

TIME OF TEST : 1100 Hrs

DUST TESTING



PASSED




REJECTED

Dust Quantity Rating ( Mean ) :


02

Adhesive Tape Used :

3M Dust Test Adhesive Tape




Test 1



Test 2

Dust Quantity Rating Quantité de poussière - Staubmengeneinschätzung



1

2

3

4

5

Class	Description of dust particles
0	Particles not visible under 10x magnification
1	Particles visible under 10x magnification but not with normal or corrected vision (usually particles less than 50um in diameter).
2	Particles just visible with normal or corrected vision (usually particles between 50um and 100um in diameter).
3	Particles clearly visible with normal or corrected vision (particles up to 0.5mm in diameter).
4	Particles between 0.5mm and 2.5mm in diameter.
5	Particles larger than 2.5mm in diameter.

Source ISO 8502-3

### WITNESSED AND ACCEPTED BY :

KSL's Representative	PPG Representative	Bumiarmada Representative
Mr. J.K Chatura Sri Buddika	Mr. Mohd Zulhilmi	Mr. Suresh Kumar
 <b>J.K.C.S. BUDDIKA</b> Snr Foreman (Shipwright)	 	 
Date: 26/03/2016	Date: 26/03/2016	Date: 26/03/16



## BUMIARMADA

### Test For Assessment Of Surface Cleanliness - ISO 8502-3

SERIAL NO : ALM/SS/BP/HULL- 15

DATE OF TEST : 2-Apr-16

LOCATION : HULL SHIP SIDE (P/S)

TIME OF TEST : 1600 Hrs

DUST TESTING



PASSED




REJECTED

Dust Quantity Rating ( Mean ) :


02

Adhesive Tape Used :

3M Dust Test Adhesive Tape




Test 1



Test 2

Dust Quantity Rating Quantité de poussière - Staubmengeneinschätzung



1

2

3

4

5

Class	Description of dust particles
0	Particles not visible under 10x magnification
1	Particles visible under 10x magnification but not with normal or corrected vision (usually particles less than 50um in diameter).
2	Particles just visible with normal or corrected vision (usually particles between 50um and 100um in diameter).
3	Particles clearly visible with normal or corrected vision (particles up to 0.5mm in diameter).
4	Particles between 0.5mm and 2.5mm in diameter.
5	Particles larger than 2.5mm in diameter.

Source ISO 8502-3

### WITNESSED AND ACCEPTED BY :

KSL's Representative

PPG Representative

Bumiarmada Representative

Mr. J.K Chatura Sri Buddika

Mr. Mohd Zulhilmi

Mr. Suresh Kumar

KEPPEL SHIPYARD LIMITED  
(A member of the Keppel Group)  
Behoi Yard

J.K.C.S. BUDDIKA

Snr Foreman  
(Shipwright)



Date:

Date:

02/04/16

Date:

02/04/16



**SHIPWRIGHT**

SL No.:ALM/SS/BP/HULL- 01

**Project : Armada LNG Mediterrana**
**APPLICATION FOR INSPECTION REQUEST**

<b>TO :</b>	<b>Name of Reporter :</b>	J.K.Chatura Sri Buddika
<b>Bumiarmada - Mr. Suresh Kumar</b>	<b>Date of Request :</b>	13.03.2016
<b>PPG - Mr. Mohd Zulhilmi</b>	<b>Date of Inspection :</b>	14.03.2016
	<b>Time of Inspection :</b>	1000 Hrs

<input checked="" type="checkbox"/> Owner's Inspection	<input checked="" type="checkbox"/> Paint Manufacturer	<input type="checkbox"/> Joint Inspection
--	--	---

**Type of Inspection:**

<input checked="" type="checkbox"/> Surface Preparation	<input checked="" type="checkbox"/> Sa 2.5 Blasting / Painting	<input type="checkbox"/> Others(please state below)
<input type="checkbox"/> Final Visual Inspection	<input type="checkbox"/> Close- UP Inspection	



<b>Location of Inspection</b>	<b>External Hull (P/S) Blasting Area</b>
-------------------------------	--

Item No.	Description	Remarks
1	Carry Out HP Washing (3000psi) Inspection Prior To Apply Start Blasting .	

TIME(HRS)	1000 Hrs				PROFILE :	NA	PAINT SYSTEM :	NA	
RH(%)	NA				DUST LEVEL:	NA	PAINT USAGE :	~	
ST(°C)	NA						BATCH NO.		
DP(°C)	NA				CHLORIDE :	1.8µg/cm <sup>2</sup>	PART A :	~	
WET(°C)	NA				READING	1.2µg/cm <sup>2</sup>	PART B :	~	
DRY(°C)	NA				AREA (M²) :	NA	THINNER No 91-92	~	
SPECIFIED	WFT(µm)	DFT(µm)	WFT(µm)	MIN	~	MAX	~	AVE	~
	NA	NA	DFT(µm)	MIN	~	MAX	~	AVE	~

**REMARKS:-**  
  
  
  

<input checked="" type="checkbox"/> Accepted	<input type="checkbox"/> Rejected	<input type="checkbox"/> Re-Inspection
--	-----------------------------------	--

Yard's Representative	PPG Representative	Bumiarmada Representative
Mr. J.K.Chatura Sri Buddika Mr. Jagadesh Babu <i>(A member of the Keppel Group) Berioi Yard</i>	Mr. Mohd Zulhilmi	Mr. Suresh Kumar
Signature : J.K.S. BUDDIKA Sr Foreman (Shipwright)	Signature : 	Signature : 
Date: 14/3/16	Date: 14/3/16	Date: 14/3/16

**SHIPWRIGHT**
**Project : Armada LNG Mediterrana**

SL No.:ALM/SS/BP/HULL- 02

**APPLICATION FOR INSPECTION REQUEST**

<b>TO :</b>	<b>Name of Reporter :</b>	J.K.Chatura Sri Buddika
<b>Bumiarmada - Mr. Suresh Kumar</b>	<b>Date of Request :</b>	18.03.2016
<b>PPG - Mr. Mohd Zulhilmi</b>	<b>Date of Inspection :</b>	19.03.2016
	<b>Time of Inspection :</b>	1100 Hrs

<input checked="" type="checkbox"/> Owner's Inspection	<input checked="" type="checkbox"/> Paint Manufacturer	<input type="checkbox"/> Joint Inspection
--	--	---

**Type of Inspection:**

<input checked="" type="checkbox"/> Surface Preparation	<input checked="" type="checkbox"/> Sa 2.5 Blasting / Painting	<input type="checkbox"/> Others(please state below)
<input type="checkbox"/> Final Visual Inspection	<input type="checkbox"/> Close- UP Inspection	

<b>Location of Inspection</b>	<b>External Hull (P/S) Vertical Bottom And Flat Bottom Blasting Area</b>
-------------------------------	--

Item No.	Description	Remarks
1	Carry Out Full Grit Blast (Sa2.5) Inspection Prior To Apply 1st Coat .	

TIME(HRS)	1100 Hrs				PROFILE :	78 $\mu$	PAINT SYSTEM :	SigmaPrime 700 Yellow Green	
RH(%)	67%				DUST LEVEL:	2	PAINT USAGE :	~	
ST(°C)	33						BATCH NO.		
DP(°C)	23				CHLORIDE : READING	1.2 $\mu$ g/cm <sup>2</sup>	PART A :	~	
WET(°C)	25						PART B :	~	
DRY(°C)	30				AREA (M <sup>2</sup> ) :	NA	THINNER No 91-92	~	
SPECIFIED	WFT( $\mu$ m)	DFT( $\mu$ m)	WFT( $\mu$ m)	MIN	~	MAX	~	AVE	~
	214	150	DFT( $\mu$ m)	MIN	~	MAX	~	AVE	~

**REMARKS:-**

<input checked="" type="checkbox"/> Accepted	<input type="checkbox"/> Rejected	<input type="checkbox"/> Re-Inspection
--	-----------------------------------	--

Yard's Representative	PPG Representative	Bumiarmada Representative
Mr. J.K.Chatura Sri Buddika Mr. Jagadesh Babu (A member of the Keppel Group) Benpi Yard	Mr. Mohd Zulhilmi	Mr. Suresh Kumar
Signature: J.K.C.S. BUDDIKA Snr Foreman Date: (Shipwright) 19/3/16	Signature: Date: 19/3/16	Signature: Date:



**SHIPWRIGHT**

SL No.:ALM/SS/BP/HULL- 03

**Project : Armada LNG Mediterrana**
**APPLICATION FOR INSPECTION REQUEST**

<b>TO :</b>	<b>Name of Reporter :</b>	J.K.Chatura Sri Buddika
<b>Bumiarmada - Mr. Suresh Kumar</b>	<b>Date of Request :</b>	19.03.2016
<b>PPG - Mr. Mohd Zulhilmi</b>	<b>Date of Inspection :</b>	20.03.2016
	<b>Time of Inspection :</b>	1400 Hrs

<input checked="" type="checkbox"/> Owner's Inspection	<input checked="" type="checkbox"/> Paint Manufacturer	<input type="checkbox"/> Joint Inspection
--	--	---

**Type of Inspection:**

<input checked="" type="checkbox"/> Surface Preparation	<input checked="" type="checkbox"/> Sa 2.5 Blasting / Painting	<input type="checkbox"/> Others(please state below)
<input type="checkbox"/> Final Visual Inspection	<input type="checkbox"/> Close- UP Inspection	

<b>Location of Inspection</b>	<b>External Hull (P/S) Vertical Bottom And Flat Bottom Blasting Area</b>
-------------------------------	--






Item No.	Description	Remarks
1	Carry Out Full Grit Blast (Sa2.5) Inspection Prior To Apply 1st Coat .	

TIME(HRS)	1400 Hrs				PROFILE :	NA	PAINT SYSTEM :	SigmaPrime 700 Yellow Green	
RH(%)	NA				DUST LEVEL:	NA	PAINT USAGE :	~	
ST(°C)	NA						BATCH NO.		
DP(°C)	NA				CHLORIDE : READING	NA	PART A :	~	
WET(°C)	NA						PART B :	~	
DRY(°C)	NA				AREA (M²) :	NA	THINNER No 91-92	~	
SPECIFIED	WFT(μm)	DFT(μm)	WFT(μm)	MIN	~	MAX	~	AVE	~
	214	150	DFT(μm)	* MIN	~	MAX	~	AVE	* ~

**REMARKS:-**

Inspection Was Cancel.

<input checked="" type="checkbox"/> Accepted	<input type="checkbox"/> Rejected	<input type="checkbox"/> Re-Inspection
--	-----------------------------------	--

Yard's Representative	PPG Representative	Bumiarmada Representative
Mr. J.K.Chatura Sri Buddika Mr. Jagadesh Babu	Mr. Mohd Zulhilmi	Mr. Suresh Kumar
 Signature: J.K.C.S. BUDDIKA Date: 20/3/16	 Signature:  Date: 20/3/16	 Signature:  Date: 20/3/16

**SHIPWRIGHT**
**Project : Armada LNG Mediterrana**
**SL No.:ALM/SS/BP/HULL- 04**
**APPLICATION FOR INSPECTION REQUEST**

<b>TO :</b>	<b>Name of Reporter :</b>	J.K.Chatura Sri Buddika
<b>Bumiarmada - Mr. Suresh Kumar</b>	<b>Date of Request :</b>	20.03.2016
<b>PPG - Mr. Mohd Zulhilmi</b>	<b>Date of Inspection :</b>	21.03.2016
	<b>Time of Inspection :</b>	1400 Hrs

<input checked="" type="checkbox"/> Owner's Inspection	<input checked="" type="checkbox"/> Paint Manufacturer	<input type="checkbox"/> Joint Inspection
--	--	---

**Type of Inspection:**

<input checked="" type="checkbox"/> Surface Preparation	<input checked="" type="checkbox"/> Sa 2.5 Blasting / Painting	<input type="checkbox"/> Others(please state below)
<input type="checkbox"/> Final Visual Inspection	<input type="checkbox"/> Close- UP Inspection	






<b>Location of Inspection</b>	<b>External Hull (P/S) Vertical Bottom And Flat Bottom Blasting Area</b>
-------------------------------	--

Item No.	Description	Remarks
1	Carry Out Full Grit Blast (Sa2.5) Inspection Prior To Apply 1st Coat .	

TIME(HRS)	1400 Hrs				PROFILE :	90 μ	PAINT SYSTEM :	SigmaPrime 700 Yellow Green	
RH(%)	67%				DUST LEVEL:	2	PAINT USAGE :	~	
ST(°C)	36.1						BATCH NO.		
DP(°C)	23				CHLORIDE : READING	1.8μg/cm²	PART A :	~	
WET(°C)	25						PART B :	~	
DRY(°C)	30				AREA (M²) :	NA	THINNER No 91-92	~	
SPECIFIED	WFT(μm)	DFT(μm)	WFT(μm)	MIN	~	MAX	~	AVE	~
	214	150	DFT(μm)	MIN	~	MAX	~	AVE	~

**REMARKS:-**

<input checked="" type="checkbox"/> Accepted	<input type="checkbox"/> Rejected	<input type="checkbox"/> Re-Inspection
--	-----------------------------------	--

Yard's Representative	PPG Representative	Bumiarmada Representative
Mr. J.K.Chatura Sri Buddika Mr. Jagadesh Babu	Mr. Mohd Zulhilmi	Mr. Suresh Kumar
 Signature: J.K.C.S. BUDDIKA Date: 21/3/16	 Signature:  Date: 21/3/16	 Signature:  Date: 21/3/16



**SHIPWRIGHT**
**Project : Armada LNG Mediterrana**
**SL No.:ALM/SS/BP/HULL- 05**
**APPLICATION FOR INSPECTION REQUEST**

<b>TO :</b>	<b>Name of Reporter :</b>	J.K.Chatura Sri Buddika
<b>Bumiarmada - Mr. Suresh Kumar</b>	<b>Date of Request :</b>	21.03.2016
<b>PPG - Mr. Mohd Zulhilmi</b>	<b>Date of Inspection :</b>	22.03.2016
	<b>Time of Inspection :</b>	1500 Hrs

<input checked="" type="checkbox"/> Owner's Inspection	<input checked="" type="checkbox"/> Paint Manufacturer	<input type="checkbox"/> Joint Inspection
--	--	---

**Type of Inspection:**

<input checked="" type="checkbox"/> Surface Preparation	<input checked="" type="checkbox"/> Sa 2.5 Blasting / Painting	<input type="checkbox"/> Others(please state below)
<input type="checkbox"/> Final Visual Inspection	<input type="checkbox"/> Close- UP Inspection	



Location of Inspection	External Hull (P/S) Vertical Bottom And Flat Bottom Blasting Area
------------------------	---

Item No.	Description	Remarks
1	Carry Out Full Grit Blast (Sa2.5) Inspection Prior To Apply 1st Coat .	

TIME(HRS)	1500 Hrs				PROFILE :	94 μ	PAINT SYSTEM :	SigmaPrime 700 Yellow Green	
RH(%)	72%				DUST LEVEL:	2	PAINT USAGE :	~	
ST(°C)	32.4						BATCH NO.		
DP(°C)	22				CHLORIDE : READING	1.2μg/cm <sup>2</sup>	PART A :	~	
WET(°C)	24						PART B :	~	
DRY(°C)	28				AREA (M²) :	NA	THINNER No 91-92	~	
SPECIFIED	WFT(μm)	DFT(μm)	WFT(μm)	MIN	~	MAX	~	AVE	~
	214	150	DFT(μm)	MIN	~	MAX	~	AVE	~

**REMARKS:-**  
  
  
  
  

<input checked="" type="checkbox"/> Accepted	<input type="checkbox"/> Rejected	<input type="checkbox"/> Re-Inspection
--	-----------------------------------	--

Yard's Representative	PPG Representative	Bumiarmada Representative
<b>Mr. J.K.Chatura Sri Buddika</b> <b>Mr. Jagadesh Babu</b> <b>KEPPEL SHIPYARD LIMITED</b> (A member of the Keppel Group) Benoi Yard	<b>Mr. Mohd Zulhilmi</b> 	<b>Mr. Suresh Kumar</b> 
Signature : <b>J.K.C.S. BUDDIKA</b> (Snr Foreman Shipwright)	Signature :	Signature :
Date: <b>22/3/16</b>	Date: <b>22/3/16</b>	Date: <b>22/3/16</b>

**SHIPWRIGHT**
**Project : Armada LNG Mediterrana**
**SL No.:ALM/SS/BP/HULL- 06**
**APPLICATION FOR INSPECTION REQUEST**

<b>TO :</b>	<b>Name of Reporter :</b>	J.K.Chatura Sri Buddika
<b>Bumiarmada - Mr. Suresh Kumar</b>	<b>Date of Request :</b>	22.03.2016
<b>PPG - Mr. Mohd Zulhilmi</b>	<b>Date of Inspection :</b>	23.03.2016
	<b>Time of Inspection :</b>	1400 Hrs

<input checked="" type="checkbox"/> Owner's Inspection	<input checked="" type="checkbox"/> Paint Manufacturer	<input type="checkbox"/> Joint Inspection
--	--	---

**Type of Inspection:**

<input checked="" type="checkbox"/> Surface Preparation	<input checked="" type="checkbox"/> Sa 2.5 Blasting / Painting	<input type="checkbox"/> Others(please state below)
<input type="checkbox"/> Final Visual Inspection	<input type="checkbox"/> Close- UP Inspection	

<b>Location of Inspection</b>	<b>External Hull (P/S) Top Side And Vertical Bottom Blasting Area</b>
-------------------------------	---

Item No.	Description	Remarks
1	Carry Out Full Grit Blast (Sa2.5) Inspection Prior To Apply 1st Coat .	

TIME(HRS)	1400 Hrs				PROFILE :	80 μ	PAINT SYSTEM :	SigmaPrime 700 Yellow Green	
RH(%)	65%				DUST LEVEL:	2	PAINT USAGE :	~	
ST(°C)	34						BATCH NO.		
DP(°C)	21				CHLORIDE : READING	1.8μg/cm <sup>2</sup>	PART A :	~	
WET(°C)	23						PART B :	~	
DRY(°C)	28				AREA (M <sup>2</sup> ) :	NA	THINNER No 91-92	~	
SPECIFIED	WFT(μm)	DFT(μm)	WFT(μm)	MIN	~	MAX	~	AVE	~
	214	150	DFT(μm)	MIN	~	MAX	~	AVE	~

**REMARKS:-**

<input checked="" type="checkbox"/> Accepted	<input type="checkbox"/> Rejected	<input type="checkbox"/> Re-Inspection
--	-----------------------------------	--

Yard's Representative	PPG Representative	Bumiarmada Representative
Mr. J.K.Chatura Sri Buddika Mr. Jagadesh Babu	Mr. Mohd Zulhilmi	Mr. Suresh Kumar
 Signature: J.K.C.S. BUDDIKA Sri Foreman (Shipwright)	 Signature:	 Signature:
Date: 23/3/16	Date: 23/3/16	Date: 23/3/16



**SHIPWRIGHT**

SL No.:ALM/SS/BP/HULL- 07

**Project : Armada LNG Mediterrana**
**APPLICATION FOR INSPECTION REQUEST**

<b>TO :</b>	<b>Name of Reporter :</b>	J.K.Chatura Sri Buddika
<b>Bumiarmada - Mr. Suresh Kumar</b>	<b>Date of Request :</b>	23.03.2016
<b>PPG - Mr. Mohd Zulhilmi</b>	<b>Date of Inspection :</b>	24.03.2016
	<b>Time of Inspection :</b>	1400 Hrs

<input checked="" type="checkbox"/> Owner's Inspection	<input checked="" type="checkbox"/> Paint Manufacturer	<input type="checkbox"/> Joint Inspection
--	--	---

**Type of Inspection:**

<input checked="" type="checkbox"/> Surface Preparation	<input checked="" type="checkbox"/> Sa 2.5 Blasting / Painting	<input type="checkbox"/> Others(please state below)
<input type="checkbox"/> Final Visual Inspection	<input type="checkbox"/> Close- UP Inspection	

<b>Location of Inspection</b>	<b>External Hull (P/S) Vertical Bottom And Flat Bottom Blasting Area</b>
-------------------------------	--




Item No.	Description	Remarks
1	Carry Out Full Grit Blast (Sa2.5) Inspection Prior To Apply 1st Coat .	

TIME(HRS)	1400 Hrs				PROFILE :	NA	PAINT SYSTEM :	SigmaPrime 700 Yellow Green	
RH(%)	NA				DUST LEVEL:	NA	PAINT USAGE :	~	
ST(°C)	NA						BATCH NO.		
DP(°C)	NA				CHLORIDE : READING	NA	PART A :	~	
WET(°C)	NA						PART B :	~	
DRY(°C)	NA				AREA (M²) :	NA	THINNER No 91-92	~	
SPECIFIED	WFT(μm)	DFT(μm)	WFT(μm)	MIN	~	MAX	~	AVE	~
	214	150	DFT(μm)	MIN	~	MAX	~	AVE	~

**REMARKS:-**

**Inspection Was Cancel.**

<input checked="" type="checkbox"/> Accepted	<input type="checkbox"/> Rejected	<input type="checkbox"/> Re-Inspection
--	-----------------------------------	--

Yard's Representative	PPG Representative	Bumiarmada Representative
Mr. J.K.Chatura Sri Buddika Mr. Jagadesh Babu	Mr. Mohd Zulhilmi	Mr. Suresh Kumar
 Signature: K.C.S. BUDDIKA Date: 24/3/16	 Signature : Date: 24/3/16	 Signature : Date: 24/3/16

**SHIPWRIGHT**

SL No.:ALM/SS/BP/HULL- 08

**Project : Armada LNG Mediterrana**
**APPLICATION FOR INSPECTION REQUEST**

**TO :** **Bumiarmada - Mr. Suresh Kumar** **Name of Reporter :** **J.K.Chatura Sri Buddika**  
**PPG - Mr. Mohd Zulhilmi** **Date of Request :** **24.03.2016**  
**Date of Inspection :** **25.03.2016**  
**Time of Inspection :** **1400 Hrs**

☒ Owner's Inspection
 ☒ Paint Manufacturer
 ☐ Joint Inspection

**Type of Inspection:**

☒ Surface Preparation
 ☒ Sa 2.5 Blasting / Painting
 ☐ Others(please state below)  
☐ Final Visual Inspection
 ☐ Close- UP Inspection



**Location of Inspection** **External Hull (P/S) Top Side And Vertical Bottom Blasting Area**

Item No.	Description	Remarks
1	Carry Out Full Grit Blast (Sa2.5) Inspection Prior To Apply 1st Coat .	

TIME(HRS)	1400 Hrs				PROFILE :	82 μ	PAINT SYSTEM :	SigmaPrime 700 Yellow Green	
RH(%)	61%				DUST LEVEL:	2	PAINT USAGE :	~	
ST(°C)	34						BATCH NO.		
DP(°C)	22				CHLORIDE : READING	1.8μg/cm <sup>2</sup>	PART A :	~	
WET(°C)	24						PART B :	~	
DRY(°C)	30				AREA (M <sup>2</sup> ) :	NA	THINNER No 91-92	~	
SPECIFIED	WFT(μm)	DFT(μm)	WFT(μm)	MIN	~	MAX	~	AVE	~
	214	150	DFT(μm)	MIN	~	MAX	~	AVE	~

**REMARKS:-**


☒ Accepted
 ☐ Rejected
 ☐ Re-Inspection

Yard's Representative	PPG Representative	Bumiarmada Representative
<b>Mr. J.K.Chatura Sri Buddika</b> <b>Mr. Jagadesh Babu</b>  (A member of the Keppel Group) Benoi Yard	<b>Mr. Mohd Zulhilmi</b> 	<b>Mr. Suresh Kumar</b> 
Signature : <b>J.K.C.S. BUDDIKA</b> Snr Foreman	Signature :	Signature :
Date: <b>(Shipwright) 25/3/16</b>	Date: <b>25/3/16</b>	Date: <b>25/3/16</b>



**SHIPWRIGHT**
**Project : Armada LNG Mediterrana**
**SL No.:ALM/SS/BP/HULL- 09**
**APPLICATION FOR INSPECTION REQUEST**

<b>TO :</b>	<b>Name of Reporter :</b>	J.K.Chatura Sri Buddika
<b>Bumiarmada - Mr. Suresh Kumar</b>	<b>Date of Request :</b>	25.03.2016
<b>PPG - Mr. Mohd Zulhilmi</b>	<b>Date of Inspection :</b>	26.03.2016
	<b>Time of Inspection :</b>	1100 Hrs

<input checked="" type="checkbox"/> Owner's Inspection	<input checked="" type="checkbox"/> Paint Manufacturer	<input type="checkbox"/> Joint Inspection
--	--	---

**Type of Inspection:**

<input checked="" type="checkbox"/> Surface Preparation	<input checked="" type="checkbox"/> Sa 2.5 Blasting / Painting	<input type="checkbox"/> Others(please state below)
<input type="checkbox"/> Final Visual Inspection	<input type="checkbox"/> Close- UP Inspection	






<b>Location of Inspection</b>	<b>External Hull (P/S) Top Side And Vertical Bottom Blasting Area</b>
-------------------------------	---

Item No.	Description	Remarks
1	Carry Out Full Grit Blast (Sa2.5) Inspection Prior To Apply 1st Coat .	

TIME(HRS)	1100 Hrs				PROFILE :	80 μ	PAIN T SYSTEM :	SigmaPrime 700 Yellow Green	
RH(%)	72%				DUST LEVEL:	2	PAIN T USAGE :	~	
ST(°C)	33						BATCH NO.		
DP(°C)	22				CHLORIDE : READING	1.8μg/cm <sup>2</sup>	PART A :	~	
WET(°C)	24						PART B :	~	
DRY(°C)	29				AREA (M <sup>2</sup> ) :	NA	THINNER No 91-92	~	
SPECIFIED	WFT(μm)	DFT(μm)	WFT(μm)	MIN	~	MAX	~	AVE	~
	214	150	DFT(μm)	MIN	~	MAX	~	AVE	~

**REMARKS:-**  
  
  
  
  

<input checked="" type="checkbox"/> Accepted	<input type="checkbox"/> Rejected	<input type="checkbox"/> Re-Inspection
--	-----------------------------------	--

Yard's Representative	PPG Representative	Bumiarmada Representative
Mr. J.K.Chatura Sri Buddika Mr. Jagadesh Babu	Mr. Mohd Zulhilmi	Mr. Suresh Kumar
 Signature: J.K.C.S. BUDDIKA Date: 26/3/16	 Signature:  Date: 26/3/16	 Signature:  Date: 26/3/16

**SHIPWRIGHT**

**Project : Armada LNG Mediterrana**

SL No.:ALM/SS/BP/HULL- 10

SL No.:ALM/SS/BP/HULL- 11

**APPLICATION FOR INSPECTION REQUEST**

TO : **Bumiarmada - Mr. Suresh Kumar**  
**PPG - Mr. Mohd Zulhilmi**

Name of Reporter : **J.K.Chatura Sri Buddika**  
Date of Request : **27.03.2016**  
Date of Inspection : **28.03.2016**  
Time of Inspection : **1500 Hrs**

☒ Owner's Inspection ☒ Paint Manufacturer ☐ Joint Inspection

**Type of Inspection:**

☒ Surface Preparation ☒ Sa-2.5-Blasting / Painting ☐ Others(please state below)  
☐ Final Visual Inspection ☐ Close- UP Inspection






**Location of Inspection** **External Hull Flat Bottom (P/S) Rudder External Blasting Area**

Item No.	Description	Remarks
1	Carry Out 1st Inspection Prior To Apply 1st S/Coat And 2nd Full Coat .	

TIME(HRS)	1500 Hrs				PROFILE :	NA	PAINT SYSTEM :	SigmaPrime 700 Yellow Green	
RH(%)	60%				DUST LEVEL:	NA	PAINT USAGE :	170 Sets	
ST(°C)	34						LOT NO.		
DP(°C)	20				CHLORIDE : READING	NA	PART A :	18	
WET(°C)	23						PART B :	17	
DRY(°C)	29				AREA (M²) :	NA	THINNER No 91-92	BN 1602014	
SPECIFIED	WFT(µm)	DFT(µm)	WFT(µm)	MIN	190	MAX	250	AVE	220
	214	150	DFT(µm)	MIN	147	MAX	201	AVE	170

**REMARKS:-**

☒ Accepted ☐ Rejected ☐ Re-Inspection

Yard's Representative	PPG Representative	Bumiarmada Representative
<b>Mr. J.K.Chatura Sri Buddika</b> <b>Mr. Jagadesh Babu</b>  <b>J.K.C.S. BUDDIKA</b> Snr Foreman (Shipwright)	<b>Mr. Mohd Zulhilmi</b>  	<b>Mr. Suresh Kumar</b>  
Signature : Date: 28/3/16	Signature : Date: 28/3/16	Signature : Date: 28/3/16



**SHIPWRIGHT**

SL No.:ALM/SS/BP/HULL- 12

**Project : Armada LNG Mediterrana**
**APPLICATION FOR INSPECTION REQUEST**

<b>TO :</b>	<b>Name of Reporter :</b>	J.K.Chatura Sri Buddika
<b>Bumiarmada - Mr. Suresh Kumar</b>	<b>Date of Request :</b>	28.03.2016
<b>PPG - Mr. Mohd Zulhilmi</b>	<b>Date of Inspection :</b>	29.03.2016
	<b>Time of Inspection :</b>	1430 Hrs

<input checked="" type="checkbox"/> Owner's Inspection	<input checked="" type="checkbox"/> Paint Manufacturer	<input type="checkbox"/> Joint Inspection
--	--	---

**Type of Inspection:**

<input checked="" type="checkbox"/> Surface Preparation	<input checked="" type="checkbox"/> Sa 2.5-Blasting / Painting	<input type="checkbox"/> Others(please state below)
<input type="checkbox"/> Final Visual Inspection	<input type="checkbox"/> Close- UP Inspection	

<b>Location of Inspection</b>	<b>External Hull Flat Bottom (P/S) Rudder External Blasting Area</b>
-------------------------------	--

Item No.	Description	Remarks
1	Carry Out 2nd Full Coat Inspection Prior To Apply 2nd S/Coat And 3rd Full Coat .	

TIME(HRS)	1430 Hrs				PROFILE :	NA	PAINT SYSTEM :	SigmaPrime 700 Grey	
RH(%)	67%				DUST LEVEL:	NA	PAINT USAGE :	170 Sets	
ST(°C)	33.6						LOT NO.		
DP(°C)	23				CHLORIDE : READING	NA	PART A :	15	
WET(°C)	25						PART B :	19	
DRY(°C)	30				AREA (M²) :	NA	THINNER No 91-92	BN 1602014	
SPECIFIED	WFT(µm)	DFT(µm)	WFT(µm)	MIN	190	MAX	250	AVE	220
	214	150	DFT(µm)	MIN	295	MAX	400	AVE	320

**REMARKS:-**

<input checked="" type="checkbox"/> Accepted	<input type="checkbox"/> Rejected	<input type="checkbox"/> Re-Inspection
--	-----------------------------------	--

Yard's Representative	PPG Representative	Bumiarmada Representative
Mr. J.K.Chatura Sri Buddika Mr. Jagadesh Babu	Mr. Mohd Zulhilmi	Mr. Suresh Kumar
 Signature : J.K.C.S. BUDDIKA Date: 29/3/16	 Signature : Date: 29/3/16	 Signature : Date: 29/3/16

**SHIPWRIGHT**

SL No.:ALM/SS/BP/HULL- 13

**Project : Armada LNG Mediterrana**
**APPLICATION FOR INSPECTION REQUEST**

<b>TO :</b>	<b>Name of Reporter :</b>	J.K.Chatura Sri Buddika
<b>Bumiarmada - Mr. Suresh Kumar</b>	<b>Date of Request :</b>	29.03.2016
<b>PPG - Mr. Mohd Zulhilmi</b>	<b>Date of Inspection :</b>	30.03.2016
	<b>Time of Inspection :</b>	1030 Hrs

<input checked="" type="checkbox"/> Owner's Inspection	<input checked="" type="checkbox"/> Paint Manufacturer	<input type="checkbox"/> Joint Inspection
--	--	---

**Type of Inspection:**

<input checked="" type="checkbox"/> Surface Preparation	<input checked="" type="checkbox"/> Sa-2.5-Blasting / Painting	<input type="checkbox"/> Others(please state below)
<input type="checkbox"/> Final Visual Inspection	<input type="checkbox"/> Close- UP Inspection	






<b>Location of Inspection</b>	<b>External Hull Flat Bottom (P/S) Rudder External Blasting Area</b>
-------------------------------	--

Item No.	Description	Remarks
1	Carry Out 3rd Full Coat Inspection Prior To Apply 4th Full Coat .	

TIME(HRS)	1030 Hrs				PROFILE :	NA	PAINT SYSTEM :	SigmaCover 555 Black	
RH(%)	67%				DUST LEVEL:	NA	PAINT USAGE :	126 Sets	
ST(°C)	33.2						LOT NO.		
DP(°C)	23				CHLORIDE : READING	NA	PART A :	5603888296	
WET(°C)	25						PART B :	5604889282	
DRY(°C)	30				AREA (M²) :	NA	THINNER No 91-92	BN 1602014	
SPECIFIED	WFT(µm)	DFT(µm)	WFT(µm)	MIN	160	MAX	220	AVE	190
	179	100	DFT(µm)	' MIN	385	MAX	500	AVE	' 420

**REMARKS:-**


<input checked="" type="checkbox"/> Accepted	<input type="checkbox"/> Rejected	<input type="checkbox"/> Re-Inspection
--	-----------------------------------	--

Yard's Representative	PPG Representative	Bumiarmada Representative
<b>Mr. J.K.Chatura Sri Buddika</b> <b>Mr. Jagadesh Babu</b>  (A member of the Keppel Group) Benoi Yard	<b>Mr. Mohd Zulhilmi</b> 	<b>Mr. Suresh Kumar</b> 
Signature: J.K.C.S. BUDDIKA Snr Foreman (Shipwright)	Signature: 	Signature: 
Date: 30/3/16	Date: 30/3/16	Date: 30/3/16



**SHIPWRIGHT**
**Project : Armada LNG Mediterrana**
**SL No.:ALM/SS/BP/HULL- 14**
**APPLICATION FOR INSPECTION REQUEST**

<b>TO :</b>	<b>Name of Reporter :</b>	<b>J.K.Chatura Sri Buddika</b>
<b>Bumiarmada - Mr. Suresh Kumar</b>	<b>Date of Request :</b>	<b>31.03.2016</b>
<b>PPG - Mr. Mohd Zulhilmi</b>	<b>Date of Inspection :</b>	<b>01.04.2016</b>
	<b>Time of Inspection :</b>	<b>1030 Hrs</b>

<input checked="" type="checkbox"/> Owner's Inspection	<input checked="" type="checkbox"/> Paint Manufacturer	<input type="checkbox"/> Joint Inspection
--	--	---

**Type of Inspection:**

<input type="checkbox"/> Surface Preparation	<input checked="" type="checkbox"/> Sa-2.5-Blasting / Painting	<input type="checkbox"/> Others(please state below)
<input checked="" type="checkbox"/> Final Visual Inspection	<input type="checkbox"/> Close- UP Inspection	






<b>Location of Inspection</b>	<b>External Hull Flat Bottom (P/S) Rudder External Blasting Area</b>
-------------------------------	--

Item No.	Description	Remarks
1	Carry Out Final DFT Inspection Prior To Fleeting.	

TIME(HRS)	1030 Hrs				PROFILE :	NA	PAINT SYSTEM :	Sigma Ecofleet 290S Red Brown	
RH(%)	NA				DUST LEVEL:	NA	PAINT USAGE :	126 Sets	
ST(°C)	NA						LOT NO.		
DP(°C)	NA				CHLORIDE : READING	NA	PART A :	BN 5548862810	
WET(°C)	NA						PART B :	~	
DRY(°C)	NA				AREA (M²) :	NA	THINNER Lot No	11	
SPECIFIED	WFT(μm)	DFT(μm)	WFT(μm)	MIN	165	MAX	200	AVE	190
	182	100	DFT(μm)	MIN	510	MAX	580	AVE	530

**REMARKS:-**


<input checked="" type="checkbox"/> Accepted	<input type="checkbox"/> Rejected	<input type="checkbox"/> Re-Inspection
--	-----------------------------------	--

Yard's Representative	PPG Representative	Bumiarmada Representative
Mr. J.K.Chatura Sri Buddika Mr. Jagadesh Babu	Mr. Mohd Zulhilmi	Mr. Suresh Kumar
<b>KEPPEL SHIPYARD LIMITED</b> (A member of the Keppel Group) Berioi Yard  Signature: <b>J.K.S. BUDDIKA</b> Date: <b>01/04/16</b> Snr Foreman (Shipwright)	 Signature:  Date: <b>1/4/16</b>	 Signature:  Date: <b>01/4/16</b>

**SHIPWRIGHT**
**Project : Armada LNG Mediterrana**

SL No.:ALM/SS/BP/HULL- 15

**APPLICATION FOR INSPECTION REQUEST**

<b>TO :</b>	<b>Name of Reporter :</b>	J.K.Chatura Sri Buddika
<b>Bumiarmada - Mr. Suresh Kumar</b>	<b>Date of Request :</b>	01.04.2016
<b>PPG - Mr. Mohd Zulhilmi</b>	<b>Date of Inspection :</b>	02.04.2016
	<b>Time of Inspection :</b>	1600 Hrs

<input checked="" type="checkbox"/> Owner's Inspection	<input checked="" type="checkbox"/> Paint Manufacturer	<input type="checkbox"/> Joint Inspection
--	--	---

**Type of Inspection:**

<input checked="" type="checkbox"/> Surface Preparation	<input checked="" type="checkbox"/> Sa 2.5 Blasting / Painting	<input type="checkbox"/> Others(please state below)
<input type="checkbox"/> Final Visual Inspection	<input type="checkbox"/> Close- UP Inspection	

<b>Location of Inspection</b>	<b>External Hull (P/S) Top Side And Flat Bottom Old Block Blasting Area</b>
-------------------------------	---

Item No.	Description	Remarks
1	Carry Out Full Grit Blast (Sa2.5) Inspection Prior To Apply 1st Coat And Carry Out LDFT Area Apply 1st Coat .	

TIME(HRS)	1600 Hrs				PROFILE :	78 μ	PAINT SYSTEM :	SigmaPrime 700 Yellow Green	
RH(%)	72%				DUST LEVEL:	2	PAINT USAGE :	~	
ST(°C)	34						BATCH NO.		
DP(°C)	22				CHLORIDE : READING	1.4μg/cm²	PART A :	~	
WET(°C)	24						PART B :	~	
DRY(°C)	28				AREA (M²) :	NA	THINNER No 91-92	~	
SPECIFIED	WFT(μm)	DFT(μm)	WFT(μm)	MIN	~	MAX	~	AVE	~
	214	150	DFT(μm)	MIN	~	MAX	~	AVE	~

**REMARKS:-**


<input checked="" type="checkbox"/> Accepted	<input type="checkbox"/> Rejected	<input type="checkbox"/> Re-Inspection
--	-----------------------------------	--

Yard's Representative	PPG Representative	Bumiarmada Representative
Mr. J.K.Chatura Sri Buddika Mr. Jagadesh Babu	Mr. Mohd Zulhilmi	Mr. Suresh Kumar
 Signature: K.C.S. BUDDIKA Date: 02/4/16	 Signature: Date: 2/4/16	 Signature: Date: 02/4/16



**SHIPWRIGHT**
**Project : Armada LNG Mediterrana**
**SL No.:ALM/SS/BP/HULL- 16**
**APPLICATION FOR INSPECTION REQUEST**

<b>TO :</b>	<b>Name of Reporter :</b>	J.K.Chatura Sri Buddika
<b>Bumiarmada - Mr. Suresh Kumar</b>	<b>Date of Request :</b>	02.04.2016
<b>PPG - Mr. Mohd Zulhilmi</b>	<b>Date of Inspection :</b>	03.04.2016
	<b>Time of Inspection :</b>	1600 Hrs

<input checked="" type="checkbox"/> Owner's Inspection	<input checked="" type="checkbox"/> Paint Manufacturer	<input type="checkbox"/> Joint Inspection
--	--	---

**Type of Inspection:**

<input checked="" type="checkbox"/> Surface Preparation	<input checked="" type="checkbox"/> Sa 2.5 Blasting / Painting	<input type="checkbox"/> Others(please state below)
<input type="checkbox"/> Final Visual Inspection	<input type="checkbox"/> Close- UP Inspection	

Location of Inspection	External Hull (P/S) Top Side And Flat Bottom Old Block Blasting Area
------------------------	--

Item No.	Description	Remarks
1	Carry Out Full Grit Blast (Sa2.5) Inspection Prior To Apply 1st Coat And Carry Out LDFT Area Apply 1st Coat .	

TIME(HRS)	1600 Hrs				PROFILE :	NA	PAINT SYSTEM :	SigmaPrime 700 Yellow Green	
RH(%)	NA				DUST LEVEL:	NA	PAINT USAGE :	~	
ST(°C)	NA						BATCH NO.		
DP(°C)	NA				CHLORIDE : READING	NA	PART A :	~	
WET(°C)	NA						PART B :	~	
DRY(°C)	NA				AREA (M²) :	NA	THINNER No 91-92	~	
SPECIFIED	WFT(μm)	DFT(μm)	WFT(μm)	MIN	~	MAX	~	AVE	~
	214	150	DFT(μm)	MIN	~	MAX	~	AVE	~

**REMARKS:-**
**Inspection Was Cancel.**

<input type="checkbox"/> Accepted	<input type="checkbox"/> Rejected	<input checked="" type="checkbox"/> Re-Inspection
-----------------------------------	-----------------------------------	---

Yard's Representative	PPG Representative	Bumiarmada Representative
Mr. J.K.Chatura Sri Buddika Mr. Jagadesh Babu	Mr. Mohd Zulhilmi	Mr. Suresh Kumar
 Signature : J.K.C.S. BUDDIKA Date: 03/04/16 Snr Foreman (Shipwright)	 Signature : Date: 3/4/16	 Signature : Date: 03/4/16

**SHIPWRIGHT**
**Project : Armada LNG Mediterrana**
**SL No.:ALM/SS/BP/HULL- 17**
**APPLICATION FOR INSPECTION REQUEST**

**TO :** **Bumiarmada - Mr. Suresh Kumar** **Name of Reporter :** **J.K.Chatura Sri Buddika**  
**PPG - Mr. Mohd Zulhilmi** **Date of Request :** **03.04.2016**  
**Date of Inspection :** **04.04.2016**  
**Time of Inspection :** **1100 Hrs**

☒ Owner's Inspection
 ☒ Paint Manufacturer
 ☐ Joint Inspection

**Type of Inspection:**

☒ Surface Preparation
 ☒ Sa-2.5-Blasting / Painting
 ☐ Others(please state below)  
☐ Final Visual Inspection
 ☐ Close- UP Inspection

**Location of Inspection** **External Hull (P/S) Top Side, Vertical Bottom And Flat Bottom Old Block Area**




Item No.	Description	Remarks
1	Carry Out 1st Coat Inspection Prior To Apply 1st S/Coat And 2nd Full Coat .	

TIME(HRS)	1100 Hrs				PROFILE :	NA	PAINT SYSTEM :	SigmaPrime 700 Yellow Green	
RH(%)	67%				DUST LEVEL:	NA	PAINT USAGE :	303 Sets	
ST(°C)	34						LOT NO.		
DP(°C)	23				CHLORIDE : READING	NA	PART A :	18	
WET(°C)	25						PART B :	17	
DRY(°C)	30				AREA (M²) :	NA	THINNER No 91-92	BN 1602014	
SPECIFIED	WFT(µm)	DFT(µm)	WFT(µm)	MIN	190	MAX	250	AVE	220
	214	150	DFT(µm)	MIN	147	MAX	201	AVE	170

**REMARKS:-**

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

☒ Accepted
 ☐ Rejected
 ☐ Re-Inspection

Yard's Representative	PPG Representative	Bumiarmada Representative
<b>Mr. J.K.Chatura Sri Buddika</b> <b>Mr. Jagadesh Babu</b>	<b>Mr. Mohd Zulhilmi</b>	<b>Mr. Suresh Kumar</b>
 Signature: <b>J.K.C.S. BUDDIKA</b> Date: <b>04/4/16</b>	 Signature: _____ Date: <b>4/4/16</b>	 Signature: _____ Date: <b>04/04/16</b>



**SHIPWRIGHT**

SL No.:ALM/SS/BP/HULL- 18

**Project : Armada LNG Mediterrana**
**APPLICATION FOR INSPECTION REQUEST**

<b>TO :</b>	<b>Name of Reporter :</b>	J.K.Chatura Sri Buddika
<b>Bumiarmada - Mr. Suresh Kumar</b>	<b>Date of Request :</b>	04.04.2016
<b>PPG - Mr. Mohd Zulhilmi</b>	<b>Date of Inspection :</b>	05.04.2016
	<b>Time of Inspection :</b>	1430 Hrs

<input checked="" type="checkbox"/> Owner's Inspection	<input checked="" type="checkbox"/> Paint Manufacturer	<input type="checkbox"/> Joint Inspection
--	--	---

**Type of Inspection:**

<input checked="" type="checkbox"/> Surface Preparation	<input checked="" type="checkbox"/> Sa 2.5-Blasting / Painting	<input type="checkbox"/> Others(please state below)
<input type="checkbox"/> Final Visual Inspection	<input type="checkbox"/> Close- UP Inspection	






Location of Inspection	External Hull (P/S) Top Side, Vertical Bottom And Flat Bottom Old Block Area
------------------------	--

Item No.	Description	Remarks
1	Carry Out 2nd Full Coat Inspection Prior To Apply 2nd S/Coat.	

TIME(HRS)	1430 Hrs				PROFILE :	NA	PAINT SYSTEM :	SigmaPrime 700 Grey	
RH(%)	67%				DUST LEVEL:	NA	PAINT USAGE :	324 Sets	
ST(°C)	33.6						LOT NO.		
DP(°C)	23				CHLORIDE : READING	NA	PART A :	15	
WET(°C)	25						PART B :	19	
DRY(°C)	30				AREA (M²) :	NA	THINNER No 91-92	BN 1602014	
SPECIFIED	WFT(µm)	DFT(µm)	WFT(µm)	MIN	190	MAX	250	AVE	220
	214	150	DFT(µm)	MIN	295	MAX	400	AVE	320

**REMARKS:-**


<input checked="" type="checkbox"/> Accepted	<input type="checkbox"/> Rejected	<input type="checkbox"/> Re-Inspection
--	-----------------------------------	--

Yard's Representative	PPG Representative	Bumiarmada Representative
Mr. J.K.Chatura Sri Buddika Mr. Jagadesh Babu	Mr. Mohd Zulhilmi	Mr. Suresh Kumar
 Signature: J.K.C.S. BUDDIKA Date: 5/4/16	 Signature:  Date: 5/4/16	 Signature:  Date: 05/04/16

**SHIPWRIGHT**
**Project : Armada LNG Mediterrana**
**SL No.:ALM/SS/BP/HULL- 19**
**APPLICATION FOR INSPECTION REQUEST**

<b>TO :</b>	<b>Name of Reporter :</b>	J.K.Chatura Sri Buddika
<b>Bumiarmada - Mr. Suresh Kumar</b>	<b>Date of Request :</b>	05.04.2016
<b>PPG - Mr. Mohd Zulhilmi</b>	<b>Date of Inspection :</b>	06.04.2016
	<b>Time of Inspection :</b>	1030 Hrs

<input checked="" type="checkbox"/> Owner's Inspection	<input checked="" type="checkbox"/> Paint Manufacturer	<input type="checkbox"/> Joint Inspection
--	--	---

**Type of Inspection:**

<input checked="" type="checkbox"/> Surface Preparation	<input checked="" type="checkbox"/> Sa 2.5-Blasting / Painting	<input type="checkbox"/> Others(please state below)
<input type="checkbox"/> Final Visual Inspection	<input type="checkbox"/> Close- UP Inspection	



<b>Location of Inspection</b>	<b>External Hull (P/S) Top Side, Vertical Bottom And Flat Bottom Old Block Area</b>
-------------------------------	---

Item No.	Description	Remarks
1	Carry Out 2nd S/Coat Inspection Prior To Apply 3rd Full Coat- Vertical Bottom.	
2	Carry Out 2nd S/Coat Inspection Prior To Apply 3rd Full Coat- Old Block Area.	
3	Carry Out 2nd S/Coat Inspection Prior To Apply 3rd Full Coat- Top Side Area.	

TIME(HRS)	1030 Hrs				PROFILE :	NA	PAINT SYSTEM :		SigmaPrime 700 Yellow Green	
RH(%)	72%				DUST LEVEL:	NA	PAINT USAGE :		6 Sets	
ST(°C)	31.4						LOT NO.			
DP(°C)	23				CHLORIDE : READING	NA	PART A :		18	
WET(°C)	25						PART B :		17	
DRY(°C)	29				AREA (M²) :	NA	THINNER No 91-92		BN 1602014	
SPECIFIED	WFT(µm)	DFT(µm)	WFT(µm)	MIN	NA	MAX	NA	NA	AVE	NA
	NA	NA	DFT(µm)	MIN	NA	MAX	NA	NA	AVE	NA

**REMARKS:-**


<input checked="" type="checkbox"/> Accepted	<input type="checkbox"/> Rejected	<input type="checkbox"/> Re-Inspection
--	-----------------------------------	--

Yard's Representative	PPG Representative	Bumiarmada Representative
Mr. J.K.Chatura Sri Buddika Mr. Jagadesh Babu KEPPEL SHIPYARD LIMITED (A member of the Keppel Group) Bengal Yard	Mr. Mohd Zulhilmi	Mr. Suresh Kumar
Signature: J.K.C.S. BUDDIKA Snr Foreman (Shipwright)	Signature: 	Signature: 
Date: 6/4/16	Date: 6/4/16	Date: 06/04/16



**SHIPWRIGHT**
**Project : Armada LNG Mediterrana**
**SL No.:ALM/SS/BP/HULL- 20**
**APPLICATION FOR INSPECTION REQUEST**

**TO :** **Bumiarmada - Mr. Suresh Kumar** **Name of Reporter :** **J.K.Chatura Sri Buddika**  
**PPG - Mr. Mohd Zulhilmi** **Date of Request :** **06.04.2016**  
**Date of Inspection :** **07.04.2016**  
**Time of Inspection :** **1300 Hrs**

☒ Owner's Inspection
 ☒ Paint Manufacturer
 ☐ Joint Inspection

**Type of Inspection:**

☒ Surface Preparation
 ☒ Sa-2.5-Blasting / Painting
 ☐ Others(please state below)

☐ Final Visual Inspection
 ☐ Close- UP Inspection






**Location of Inspection** **External Hull (P/S) Vertical Bottom And Flat Bottom Old Block Area**

Item No.	Description	Remarks
1	Carry Out 3rd Full Coat Inspection Prior To Apply 4th Full Coat .	

TIME(HRS)	1300 Hrs				PROFILE :	NA	PAINT SYSTEM :	SigmaCover 555 Black	
RH(%)	67%				DUST LEVEL:	NA	PAINT USAGE :	121 Sets	
ST(°C)	34						LOT NO.		
DP(°C)	23				CHLORIDE : READING	NA	PART A :	5603888296	
WET(°C)	25						PART B :	5604889282	
DRY(°C)	30				AREA (M²) :	NA	THINNER No 91-92	BN 1602014	
SPECIFIED	WFT(µm)	DFT(µm)	WFT(µm)	MIN	160	MAX	220	AVE	190
	179	100	DFT(µm)	MIN	385	MAX	500	AVE	420

**REMARKS:-**

☒ Accepted
 ☐ Rejected
 ☐ Re-Inspection

Yard's Representative	PPG Representative	Bumiarmada Representative
<b>Mr. J.K.Chatura Sri Buddika</b> <b>Mr. Jagadesh Babu</b>	<b>Mr. Mohd Zulhilmi</b>	<b>Mr. Suresh Kumar</b>
 Signature: <b>K.C.S. BUDDIKA</b> Date: <b>07/04/16</b>	 Signature:  Date: <b>7/4/16</b>	 Signature:  Date: <b>07/04/16</b>

**Project : Armada LNG Mediterrana**
**SHIPWRIGHT**
**SL No.:ALM/SS/BP/HULL- 21A**
**APPLICATION FOR INSPECTION REQUEST**

**TO :** **Bumiarmada - Mr. Suresh Kumar** **Name of Reporter :** **J.K.Chatura Sri Buddika**  
**PPG - Mr. Mohd Zulhilmi** **Date of Request :** **07.04.2016**  
**Date of Inspection :** **08.04.2016**  
**Time of Inspection :** **1530 Hrs**

☒ Owner's Inspection
 ☒ Paint Manufacturer
 ☐ Joint Inspection

**Type of Inspection:**

☐ Surface Preparation
 ☒ Sa-2.5-Blasting / Painting
 ☐ Others(please state below)

☒ Final Visual Inspection
 ☐ Close- UP Inspection



**Location of Inspection** **External Hull (P/S) Vertical Bottom And Flat Bottom Old Block Area**

Item No.	Description	Remarks
1	Carry Out Final DFT Inspection And Marking Prior To Undocking.	

TIME(HRS)	1530 Hrs				PROFILE :	NA	PAINT SYSTEM :	Sigma Ecofleet 290S Red Brown	
RH(%)	NA				DUST LEVEL:	NA	PAINT USAGE :	133 Sets	
ST(°C)	NA						LOT NO.		
DP(°C)	NA				CHLORIDE : READING	NA	PART A :	BN 5548862810	
WET(°C)	NA						PART B :	~	
DRY(°C)	NA				AREA (M²) :	NA	THINNER Lot No	11	
SPECIFIED	WFT(µm)	DFT(µm)	WFT(µm)	MIN	165	MAX	200	AVE	190
	182	100	DFT(µm)	MIN	510	MAX	580	AVE	530

**REMARKS:-** Port side 3 access opening area of fenders damages area repair of joints inspection was attended by BAB Rep: Chinna, Zainal, Abby & Suresh.

☒ Accepted
 ☐ Rejected
 ☐ Re-Inspection

Yard's Representative	PPG Representative	Bumiarmada Representative
<b>Mr. J.K.Chatura Sri Buddika</b> <b>Mr. Jagadesh Babu</b>	<b>Mr. Mohd Zulhilmi</b>	<b>Mr. Suresh Kumar</b>
<b>KEPPEL SHIPYARD LIMITED</b> (A member of the Keppel Group) Penang Yard		
Signature: <b>J. K. S. BUDDIKA</b> Date: <b>08/4/16</b> Snr Foreman (Shipwright)	Signature: Date: <b>8/4/16</b>	Signature: Date: <b>08/4/16</b>



**SHIPWRIGHT**
**Project : Armada LNG Mediterrana**
**SL No.: ALM/SS/BP/HULL- 21B**
**APPLICATION FOR INSPECTION REQUEST**

<b>TO :</b>	<b>Name of Reporter :</b>	J.K.Chatura Sri Buddika
<b>Bumiarmada - Mr. Suresh Kumar</b>	<b>Date of Request :</b>	07.04.2016
<b>PPG - Mr. Mohd Zulhilmi</b>	<b>Date of Inspection :</b>	08.04.2016
	<b>Time of Inspection :</b>	1530 Hrs

<input checked="" type="checkbox"/> Owner's Inspection	<input checked="" type="checkbox"/> Paint Manufacturer	<input type="checkbox"/> Joint Inspection
--	--	---

**Type of Inspection:**

<input type="checkbox"/> Surface Preparation	<input checked="" type="checkbox"/> Sa-2.5-Blasting / Painting	<input type="checkbox"/> Others(please state below)
<input checked="" type="checkbox"/> Final Visual Inspection	<input type="checkbox"/> Close- UP Inspection	

<b>Location of Inspection</b>	<b>External Hull (P/S) Top Side Area</b>
-------------------------------	--

Item No.	Description	Remarks
1	Carry Out Final DFT Inspection And Marking Prior To Undocking.	

TIME(HRS)	1530 Hrs				PROFILE :	NA	PAINT SYSTEM :	SigmaDur 550H Black	
RH(%)	NA				DUST LEVEL:	NA	PAINT USAGE :	82 Sets	
ST(°C)	NA						LOT NO.		
DP(°C)	NA				CHLORIDE : READING	NA	PART A :	1	
WET(°C)	NA						PART B :	6522772461	
DRY(°C)	NA				AREA (M²) :	NA	THINNER Lot No	~	
SPECIFIED	WFT(μm)	DFT(μm)	WFT(μm)	MIN	100	MAX	140	AVE	125
	107	75	DFT(μm)	MIN	380	MAX	440	AVE	390

**REMARKS:-**

<input checked="" type="checkbox"/> Accepted	<input type="checkbox"/> Rejected	<input type="checkbox"/> Re-Inspection
--	-----------------------------------	--

Yard's Representative	PPG Representative	Bumiarmada Representative
Mr. J.K.Chatura Sri Buddika Mr. Jagadesh Babu	Mr. Mohd Zulhilmi	Mr. Suresh Kumar
 Signature : J.K.C.S. BUDDIKA Date: 08/4/16 Snr Foreman (Shipwright)	 Signature : Date: 8/4/16	 Signature : Date: 08/04/16